

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:06 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 052 Const Calendar Day: 211 Date: 07-Apr-2010 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 AM 04:00 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation****Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

**OBG Bolting & Welding****FIELD WORK:**

Thanh Le called in sick again today. While on the phone he informed me that he was called by Daryll Webb to come test the remaining bolts in the CB2/3W connection. All of the horizontal stiffeners need to be bolted still. Sami Daouk went up to test the bolts on the interior web and on the West side bottom web. Once done the workers went over to help build scaffolding.

While in the field I went around the E-Line and W-Line to get updated on the progress. Once done I returned to the office to update some progress charts.

**E-LINE:****Splice 1:**

- \* Backing bar removal at the South Side Panel
- \* U/T preparation on the North Side Panel

**Splice 2:**

- \* Backing bar removal at the South Side Panel
- \* Weld on the North Side Panel
- \* QC U/T in progress at the Bottom Plate

**Splice 3:**

- \* Edge Plate weld preparation, North and South

**W-LINE:****Splice 1:**

- \* Weld up the Top Deck to cover
- \* U/T preparation for the Top Deck

**Splice 2:**

- \* Backing bar preparation for the Bottom Plate
- \* Step 1B completed for bolting

**CB1/2W:**

- \* Bolt testing at the Interior web and Bottom Plates on the West side



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 052

Date: 07-Apr-2010

Wednesday

Accrued 1 hour of overtime covering the Contractor's hours.

**04-0120F4**      **Bid Item: 056**      **W-L02-OBG.056**      **W Line Lift 02 OBG Erect structural steel (bridge box girder)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4**      **Bid Item: 056**      **W-L02-ALB.056**      **W Line Lift 02 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4**      **Bid Item: 056**      **W-L02-WEL.056**      **W Line Lift 02 Weld**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4**      **Bid Item: 056**      **W-L03-OBG.056**      **W Line Lift 03 OBG Erect structural steel (bridge box girder)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4**      **Bid Item: 056**      **W-L03-ALB.056**      **W Line Lift 03 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4**      **Bid Item: 056**      **W-L03-WEL.056**      **W Line Lift 03 Weld**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4**      **Bid Item: 056**      **W-L04-ALB.056**      **W Line Lift 04 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4**      **Bid Item: 056**      **E-L02-ALB.056**      **E Line Lift 02 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4**      **Bid Item: 056**      **E-L02-WEL.056**      **E Line Lift 02 Weld**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 052

Date: 07-Apr-2010

Wednesday

04-0120F4	Bid Item: 056	X-L02-CBM.056	E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	X-L03-CBM.056	E-W Line Cross Over Lift 03 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	X-L04-CBM.056	E-W Line Cross Over Lift 04 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L03-ALB.056	E Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L03-WEL.056	E Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-ALB.056	E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			