



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 6:13 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 029 Const Calendar Day: 217 Date: 13-Apr-2010 Tuesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date:

22-Apr-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0.00"

Condition partly cloudy with moderate PM winds

Working Day ☐ If no, explain:

Diary:

Dispute

Work description.

- Attended Gil's group meeting (OBG erection and bolting) at 8:30am.
- Submitted final draft for submittal 1454R01 "W2 Precast Cover Slabs".
- Continued to review and compose comments for submittal 1529R00. Also it should be noted that TY-Lin submitted their comments late in the afternoon.
- Continued to check horizontal control for points MB007, E3, and TWL203.
- Shot the deflection monitoring prisms for the following truss panel points:
 - "E" Line North = 4, 8, 10, 14, 18, 20, 24, 27
 - "E" Line South = 2, 4, 8, 10, 14, 18, 20, 24, 27
 - "W" Line North = 2, 4, 8, 11, 15, 18, 22, 26, 31
 - "W" Line South = 2, 4, 8, 11, 15, 18, 22, 26, 31

It should be noted that an hour of overtime was worked to complete these surveys and retrieve all equipment set up on the water.

