

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:02 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 061 Const Calendar Day: 220

Date: 16-Apr-2010 Friday

Inspector Name: Mathur, Lalit

Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 06:30 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin

Approved Date: 18-May-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day ☒ If no, explain:

04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L02-OBG.056	W Line Lift 02 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L03-OBG.056	W Line Lift 03 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L04-OBG.056	W Line Lift 04 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L05-OBG.056	W Line Lift 05 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L02-OBG.056	E Line Lift 02 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Mathur, Lalit **Diary #:** 061 **Date:** 16-Apr-2010 **Friday**

04-0120F4 **Bid Item:** 056 **W-L08-OBG.056** **W Line Lift 08 OBG Erect structural steel (bridge box girder)**
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 **Bid Item:** 056 **X-L02-CBM.056** **E-W Line Cross Over Lift 02 Cross Beam**
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 **Bid Item:** 056 **X-L03-CBM.056** **E-W Line Cross Over Lift 03 Cross Beam**
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 **Bid Item:** 056 **E-L03-OBG.056** **E Line Lift 03 OBG Erect structural steel**
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 **Bid Item:** 056 **X-L04-CBM.056** **E-W Line Cross Over Lift 04 Cross Beam**
AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

General Comments 056 X-L04-CBM.056

Weather: Hi 55°F Low 45°F, Mild cold and wind all day.

Description of Work by ABF and its Sub-contractors.

W2 Activities

- There was no work at W2.

Pier 7 Activities

- ABF has Lifting Frame at Pier 7.
- The Deviation Saddles ship had already pier 7.
- Shear Leg Crane was anchored at Pier.
- The Lifting Frame Barge was anchored at Pier 7.

OBG Lift Activities at Site:

- ABF people started working at 7 AM.
- Cradles
- Lift 5-E, 8-E, 5-W & 6-W Cradles.
- These cradles are on the trusses.
- Lift 4-W
- ABF continues bolting between 3-W and 4-W.
- ABF completed most of the bolting between Lift 4-W and CB-3. The bottom splice plate had mostly pins.
- Lift CB-3



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 061

Date: 16-Apr-2010

Friday

- Lift CB-3 is fully bolted to Lift 4-E and partially to Lift 4-W.
- Lift 3-W
- Lift 3-W is in its final location.
- ABF continues welding between Lifts 2-W and 3-W.
- Lift CB-2
- The Lift CB-2 was in final position.
- Lift 2-W Operations
- Lift 2-W is in its final position.
- ABF continues welding between Lifts 2-W and 3-W.
- Lift CB-1 Operations
- Lift CB-1 is in its final position.
- Lift 1-W Operations
- Lift 1-W is in its final position.
- Lift 4-E Operations.
- Bolting between CB-3 and Lift 4-E is complete.
- Lift 4-E is in its final position.
- ABF is starting welding between Lifts 3-E and 4-E at the bottom and the sides.
- Lift 3-E Operations
- Lift 3-E is in its final position.
- ABF is preparing for welding between Lifts 3-E and 4-E at the bottom and the sides.
- Lift 2-E operations.
- oThe Lift 2-E is in its final position.
- oWelding & grinding continues on all sides between Lifts 2-E and 3-E.
- Lift 1-E operations
- oLift 1-E is in its final position except for the closure pour.
- Shear Leg Crane and Lifting Frame additional Operations
- Shear Leg Crane was anchored at Pier.
- The Lifting Frame Barge was anchored at Pier 7.
- Hanging of Working Platform
- oHanging Platforms are at Lifts 1-E & 2-E, Lift 2-E and 3-E, Lift 3-E and 4-E and at Lift 1-W and 2-W.
- Miscellaneous Activities
- Checked the site work occasionally.
- Reviewed diaries.
- Gil is off today.
- Matt says he had vomiting all night.

04-0120F4 Bid Item: 056 E-L04-OBG.056 E Line Lift 04 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L08-OBG.056 E Line Lift 08 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 061

Date: 16-Apr-2010

Friday

--