

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 12:02 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 046 Const Calendar Day: 224 Date: 20-Apr-2010 Tuesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 AM 04:30 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 23-Apr-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny Day

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Tai-Lin Liu; Diary on 04/20/10, Tuesday – Rain Morning &amp; Sunny Day after noon (around 50 – 65 F)

-Continued work on Team China Punch List for OBG first shipment, called Victor asked him to give me his spread - sheet he modified yesterday due to his field visit on yesterday. Called Paul and asked him to attend QC/QA meeting at 8:30am, and also asked him to come over my office to talk about some issues. He did not have time to attend the meeting but he will be my office after meeting to talk to me. Group meeting today was canceled due to Gil on vacation.

-Attended QC/QA meeting from 8:30am to 9:30 am, meeting content as listed below: \* Talked about West Deviation Saddle shipment and inspection schedule. \* Talked about OBG second shipment and inspection schedule. Currently ABF is performing offloading CB and OBG lifts to barge. Might take whole week to do that then joint inspection team can go in the barge to inspect the structure. \* ABF talked about the offset welding maps generated by Smith Emery. ABF also showed us a sample form for recording the offset data. \* ABF and METS also talked about how to improve the planer welding process at the transition area including top deck and other field splice as well.

-After meeting, talked to Paul Jefferson at my office. We talked about: OBG second shipment inspection work, the content & schedule for QC/QA meeting & Team China Punch-list for first OBG shipment & others as well. Victor also came to my office talking about updating the team China first shipment punch-list. He also gave me the spreadsheet. Studied the spreadsheet and sent the PDF file to Karen.

-Gary Lai sent an e-mail to me regarding Sub. # 1503 Rev. 4-7 for request the weld repair at OBG field splice locations. What Gary said that the weld repairs have been done by the agreement between ABF/METS but not TYL and right now TYL's response was in PMIV might have controversy each other. Talked to Victor, Philip and Bill (METS) for this matter. Philip will write the letter to close this submittal.

-ABF Kevin Smith called me and came to my office to talk about new RFI for OBG bolting and welding plan – intermediated step 1B/1C modification. He gave me the whole package to read through and we will have discussion in coming TT meeting. I did make a copy and gave to TYL John to read through. He also asked me about OBG second shipment situation. Later on, METS Bill Levell came to my office talked about Submittal # 1503.

-Wrote my own diary and approved inspectors diary. Left office at 4:30pm.



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Liu, Tai-Lin

**Diary #:** 046

**Date:** 20-Apr-2010

**Tuesday**

---

* Worked 1.0 hours OT today (04/20/10, Tuesday)
---