

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:14 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 008 Const Calendar Day: 225 Date: 21-Apr-2010 Wednesday

Inspector Name: Chung, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:30 pm Break: Over Time: 02:30

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 07-May-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Roberto and Walter Hernandez continued to install bolts at FS 2W/3W floor beams with Sal as the QC inspector. They originally wanted to test after lunch but we were able to finish testing at 11:45. Locations of the test bolts are documented and complete for this item. Afterward, Roberto and Walter went to the side U-ribs within OBG 1W/2W on the north side. They said they were working on 6 incomplete or unaccepted U-ribs and would like to test that tomorrow.

Weld inspector Bernie Docena was with Jordan Hazelaar and Kenneth Chappell all day at FS 1W/2W as they continue to weld the vertical floor stiffeners. They have about 4 ribs with multiple passes and rods.

At FS 3W/4W, weld inspector Tony Sherwood was with Jin Quan Huang and Chun Fatsui as they grinded and welded the floor beams. Jin Quan started there around 1100 and Chun started around 0900.

Rick Clayborn and Ian Murphy were underneath all day continuing setup for the diagonal side welds between 3W/4W.

Steve McConnell started UT testing of the deck welds up above at 2W/3W at the north side. It has been accepted.

Above, the welding box and cages were set up for the workers.

Sal Sandovan, Barry Drake (weld insp), Lloyd Glover were trying to do layout all day from 0700.

Carlos Montejano and Carlos Pedro Garcia were setting up the weldbox from about 1030-1730.

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	SMITH-EMERY SF							
Tester	OTH	SALVADOR MERINO	3.00	0.00	0.00	3.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Chung, David **Diary #:** 008 **Date:** 21-Apr-2010 **Wednesday**

Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERTO HERNENDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld								
SMITH-EMERY SF								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	KENNETH CHAPPELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JORDAN HAZELAAR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt								
SMITH-EMERY SF								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Tester	OTH	SALVADOR MERINO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	WALTER HERNANDEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld								
SMITH-EMERY SF								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN MCCONNELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld								
AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Chung, David Diary #: 008 Date: 21-Apr-2010 Wednesday

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BARRY DRAKE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Certified Welding Ins	OTH	WILLIAM SHERWOOD	6.25	2.00	0.00	8.25		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	4.50	2.00	0.00	6.50		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	4.50	2.00	0.00	6.50		<input type="checkbox"/>
Ironworker	APP	LLOYD GLOVER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	6.25	2.00	0.00	8.25		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	4.25	2.00	0.00	6.25		<input type="checkbox"/>