

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:36 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 047 Const Calendar Day: 226 Date: 22-Apr-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-May-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:55 AM. Crews had to work on the bottom welds on the North wings in lifts 3 & 4 , install top & side plates & install the permanent bolts on the lower T beams stiffeners . Crews started at 7:00 AM.

Jose & Jacob had to work on the lower T beam stiffeners in lift 4 between 3 E - 4 E middle section for the 3rd day . Crews had to install the top & side plates , install the permanent bolts . Crews started at 7:10 AM. They were done at 11:00 AM.

After that , crews had to snug the bolts & mark them for the 1/2 turn & pretension them . Crews started at 11:05 AM. 2 bolts were stripped . Crews had to change them . Crews had to use 65 mm bolts for the side plates using lot # DGHM0069 . & use 70 mm bolts for the top plates using lot # DGHM0058 . Jose was done at 3:15 PM. He left at 3:20 PM. Jacob was done at 5:10 PM. He left at 5:20 PM.

Rory , & Jeremy had to work on the North wings in lift 4 . Crews had to cut the remaining 0.6 meter long back bar & clean the entire back of the weld . Crews had to set the plasma cutting machine , connect the air & power lines . Crews started at 7:45 AM. They were done at 5:0 PM.

Earl & Ian had to work on the South wing bottom weld repairs between 2 E - 3 E for the 13 locations With lengths vary from 0.05 meter to 0.3 meter . Check METS reports for width , & depth of the repairs . Crews had to mobilize their tools & equipment , reroute the power lines . Crews were done at 9:30 AM.

Earl & Ian started to cut the weld in 7 designated locations at 9:45 AM. Crews were done grinding , & cleaning 12:55 PM. Earl started to weld at 1:00 PM. Starting on the corner between the bottom plates & the South wing . Crews were done at 5:10 PM. 3 locations were comported , Bernie , Jojo & Dan were on the site to check the repairs .

James had to work on the South wall (Wall B) between 3 E - 4 E . He had to complete the 1.4 meter long weld & repair the top & bottom corners . He had to prepare his tools , equipment , connect the power & gas lines . He was done at 8:00 AM. He started to weld at 8:15 AM. He was done welding at 3:00 PM.

After that , he had to mobilize his tools & equipment to work on 2 E - 3 E South wall top & bottom corners to the end of the shift .

Chun had to work on the North wall between 3 E - 4 E (Wall F) . He had to clean , & grind the top & bottom corners . He started at 7:30 AM. He was done at 2:45 PM.

After that , he had to mobilize his equipment & tools to work on 2 E - 3 E North wall top & bottom corners to the end of the shift .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 047

Date: 22-Apr-2010 **Thursday**

Bernie , Bonifacio, Jim , Tony , Mike , Rick , Jojo , & Dan were on the site . All welders had to clean , grind the previous weld , & check with the QA & QC before going to the next pass . Crews left at 5:20 PM.

Darryl & his crews had to work on house keeping & prepare to assemble the scaffold for lift 5 . Crews had to bring , & set the materials on the East side of lift 4 . They started at 7:15 AM. Darryl , Ryan , & Joshua were done at 10:00 AM.

Declan & Hayes had to work on the North & South wings. Crews had to work on the top & side stiffener plates . They had to back the plates inward in order to work on lift 5 erection . Crews were done at 3:10 PM. They left at 3:20 PM.

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES ZHEN	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000069	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN EVANCHIK	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000369	WELD EQUIPMENT, SEMI-AUTO PORT WIRE FEEDER						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 047 **Date:** 22-Apr-2010 **Thursday**

000368	WELD EQUIPMENT, SEMI-AUTO PORT WIRE FEEDER					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0070562	WELDING EQUIPMENT					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>