

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:35 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 048 Const Calendar Day: 227 Date: 23-Apr-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-May-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:55 AM. Crews had to work on lift 3 bottom weld repairs , North & South wing side walls repairs , lift 4 pretension the permanent bolts , & clean the back of the bottom weld. Crews started at 7:00 AM.

Earl & Ian had to work on 2 E - 3 E South wing bottom weld repairs . Crews had to prepare their tools & equipments . Earl started to repair the 1st location at 7:30 AM. Crews had to work 4 location from the bottom . Crews were done at 12:00 PM.

After that , crews had to work on the remaining 6 locations from the top inside the OBG . Crews had to mobilize their tools & equipment. They were done at 1:50 PM. crews started to cut the welds in the designated areas at 2:00 PM. Crews were done at 3:10 PM. Bernie , Mike , & Jojo were on the site .

Kenneth , & Lloyd had to work on 2 E - 3 E North wing bottom weld . Crews had to grind the bottom weld & prepare it to be M T ed & U T ed . They started at 7:30 AM. Crews were done at 3:15 PM.

Jim , & Mike were on the site . They had to visually test the weld on 2 E - 3 E North wing , & on cleaning the back weld on 3 E - 4 E .

Jeremy , & Gus had to work on 2 E - 3 E North wing . Crews had to disassemble the Bug - O machine & track , remove the ventilation & heating system units , take off the containment tarp , clean the site , mobilize their tools & equipment to 3 E - 4 E North wing . & reroute the gas & power lines. Crews started at 7:10 AM. They were done at 11:00 AM.

After that , crews had to work on the preparations for the bottom weld . They had to set the Bug - O track , place containment tarp , crews were done at 3:00 PM.

James , & Chun had to work on splice 2 . Crews had to work on the top & bottom corners repair . Crews had to prepare their tools & equipment , connect the power lines .

Chun had to work on the North side wall (Wall F) James on the South wall (Wall B) .Crews started to repair at 8:00 AM. They were done at 3:10 PM. Tony , Mike , & Jojo were on the site for the repairs .

Jose , & Jacob had to work on lift 4 . Crews had to pretension the remaining bolts for the T beam stiffeners in the middle section . They started at 7:10 AM. Crews were done at 7:30 AM.

After that , Jose , Salvador , & I had to test 10% of the bolts . Jose started at 7:35 AM. He was done at 8:35 AM.

Then , crews had to work on 1 E - 2 E , & 2 E - 3 E South wing on #5 lower stiffener beams . Crews had to place the side plates , install the permanent bolts using 90 mm bolts Lot # DGHM220066 , snug , mark them for the 1/2 turn , & pretension the bolts . Crews started on splice 1 between 1 E - 2 E at 11:00 AM. They were done at 11:50 PM. They started on splice 2 between 2 E - 3 E at 12:35 PM. Crews



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 048

Date: 23-Apr-2010

Friday

were done at 1:20 PM.

Finally , crews had to assemble a scaffold on the South side in splice 1 in order to work on the U ribs C channels on Monday . Crews started at 1:30 PM. They were done at 3:10 PM. Jose , Salvador & I had to test 10% of the bolts for S 5 stiffeners .

Hayes & Declan had to work on house keeping inside the OBG. Crews had to disassemble & pull out of the site the North & South scaffolds in splice 2 & pile them on the East side of lift 4 . Crews started at 7:15 AM. They were done at 10:00 AM.

All crews left at 3:20 PM.

04-0120F4 Bid Item: 056 E-L03-WEL.056 E Line Lift 03 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	GUS MAKRIS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	LLOYD GLOVER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002084	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
002083	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
002082	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	HAYES BATISTE	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	GUS MAKRIS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 048 **Date:** 23-Apr-2010 **Friday**

*E0070562	WELDING EQUIPMENT					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>