

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 12:01 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 049 Const Calendar Day: 227 Date: 23-Apr-2010 Friday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 04:30 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 26-Apr-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny Day

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Tai-Lin Liu; Diary on 04/23/10, Friday – Sunny Day (around 50 – 65 F)

-Arrived Burma Road office at 7:00 am. ABF continued offloading OBG second shipment, lifts 5E & 5E were offloaded. Talked to Lalit and Victor to obtain the field status.

-Karen sent the e-mail to inform us that OBG scheduling meeting was canceled. Talked to Victor and asked him to inspect Pier 7 with me after lunch. At 12:30 pm, we were in Pier 7 to inspect OBG second shipment. We saw lifts 6E & 5W in south end of barges and lift 5E with three Crossbeams were parked at other end of pier. Did not see lift 6W in Pier 7, one of the crew told us that the barge with 6W was transferred to outside the Pier 7 near the job site. We finished inspection around 1:25 pm, came back to office to talk to Gil and asked him do we need inspector on site tomorrow (Saturday). He said we should have at least one to track the work. I asked Victor to be the inspector tomorrow. I also transferred pictures from my camera to X driver. By the way, the ZPMC ship left Pier 7 around 11 am.

-New weld repair submittal came in (Sub. # 1503). Informed Philip to look into those submittals. Talked to Gil, Philip, Masound & Jason regarding the group & operations. Wrote my own diary and approved inspectors diaries. Finished time sheet and car log and left office at 4:30pm.

* Worked 1.0 hours OT today (04/23/10, Friday)

