

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:13 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 011 Const Calendar Day: 230 Date: 26-Apr-2010 Monday

Inspector Name: Chung, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:30 am 05:30 pm Break: Over Time: 02:30

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 07-May-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Roberto and Walter were with Sal at 3W/4W finishing up the floor beams in the morning. The connections were tested and passed.

darryl

In the cross beam were Ryan and Josh finishing up the panels in the ceiling. These connections were tested, along with all the panels on the west side of the interior wall. These were all on the north end of the crossbeam. The test was 11 to 11:45.

Ryan and Josh were going to start installation of bolts in the webs after the ceiling panels were passed.

Walter and Roberto and Jacob were at Field splice 2W/3W diaphragm. These were tested and passed. Jacob and Roberto later went to the side panels in crossbeam 3 to the east wall on the north end. Starting at the top.

Carlos Montejano and Carlos Pedro Garcia were working on venting shafts the whole day.

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	SMITH-EMERY SF							
Tester	OTH	SALVADOR MERINO	2.00	0.00	0.00	2.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	APP	JACOB MECHE	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt

SMITH-EMERY SF



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Chung, David Diary #: 011 Date: 26-Apr-2010 Monday

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Tester	OTH	SALVADOR MERINO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam								
SMITH-EMERY SF								
04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>