

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:12 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 012 Const Calendar Day: 231 Date: 27-Apr-2010 Tuesday

Inspector Name: Chung, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:30 am 05:30 pm Break: Over Time: 02:30

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 07-May-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**Carlos Garcia, Salvador Villalobos, Carlos Montejano were cleaning up inside the OBG ☐

Bernie (weld inspector) was with Song Tau Huang and Jin Quan Huang @ FS 1W/2W in the south wing, working on the diagonal weld.

An additional crew was here today working on the full height diaphragm at FS 1W/2W.  
Jim Galbraith, Kevin Ratcliffe, Augie Solis, Jonathan Canites, in addition to Walter and Roberto Hernandez.

Bolt test between 1100 and 1155 for Ribs in Crossbeam 3, north end, west cell  
Bolt test in crossbeam 3, east exterior web, north end, vertical panels with Ryan Evanchick and Josue Galvan.

In the Afternoon, Roberto and Walter Hernandez were working on the north longitudinal diaphragm at FS 3W/4W. They also installed pins at side plate #12 on each side/wing of the OBG.

Song Tau Huang and Jin Quan Huang moved to the floor beams at FS 1W/2W with Bernie. James Zhen was also helping them.

Above, Kenneth Chappell, Jordan Hazelaar, and Sal Salvador were welding in the connex box at the deck splice of FS 3W/4W. J.R. Daquinas the weld inspector was with them.

**04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt**

SMITH-EMERY SF

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	SMITH-EMERY SF							
Tester	OTH	SALVADOR MERINO	4.00	0.00	0.00	4.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	ROBERTO HERNENDEZ	6.00	0.00	0.00	6.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Chung, David    **Diary #:** 012    **Date:** 27-Apr-2010    **Tuesday**

Ironworker	JNM	WALTER HERNANDEZ	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	JNM	JOHNATHAN CANITES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	AUGIE SOLIS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	8.00	0.00	0.00	8.00	<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L02-WEL.056    W Line Lift 02 Weld**

SMITH-EMERY SF

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L02-WEL.056    W Line Lift 02 Weld**

AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES ZHEN	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L04-ALB.056    W Line Lift 04 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERTO HERNENDEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	SALVADOR VILLALOBOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L04-WEL.056    W Line Lift 04 Weld**

SMITH-EMERY SF

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BONIFACIO DAQUINAGH	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L04-WEL.056    W Line Lift 04 Weld**

AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	SALVADOR SANDOVAL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JORDAN HAZELAAR	8.00	2.00	0.00	10.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Chung, David    **Diary #:** 012    **Date:** 27-Apr-2010    **Tuesday**

Ironworker	APP	KENNETH CHAPPELL	6.00	2.00	0.00	8.00	<input type="checkbox"/>
<b>04-0120F4      Bid Item: 056      X-L04-CBM.056      E-W Line Cross Over Lift 04 Cross Beam</b> SMITH-EMERY SF							
<b>Labor</b>							
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Dispute</b>
<b>Contractor:</b> SMITH-EMERY SF							
Tester	OTH	SALVADOR MERINO	4.00	0.00	0.00	4.00	<input type="checkbox"/>
<b>04-0120F4      Bid Item: 056      X-L04-CBM.056      E-W Line Cross Over Lift 04 Cross Beam</b> AMERICAN BRIDGE/FLUOR, A JV							
<b>Labor</b>							
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>