

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 4:24 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 070 Const Calendar Day: 239 Date: 05-May-2010 Wednesday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM
Precipitation Condition Cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments☐

A. Office work:

Review plans, specification and ABF's submittal regarding OBG Erection plan.

B. Field observation:

1. FS1W:

a. Bolting operation: none

b. Welding operation:

* Plate D: welder James Zhen - QC Bernard Docena - stiffeners welding in progress 55% completed.

** Plate C: welder Sing Tao - QC Bernard Docena - root pass/fill weld in progress 30% completed.

2. FS3W:

a. Bolting operation: none

b. Welding operation:

* Plate A: Welder Jordon H. - QC Tom Paqualone - UT repairs in progress.

3. QAs from METS for today: Rick Bettoncourt, Jose Litledizado, Danny Reyes.

C. Conversation and discussion:

There were no significant conversations for today.

D. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt

SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	SMITH-EMERY SF							
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Le, Thanh **Diary #:** 070 **Date:** 05-May-2010 **Wednesday**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002296	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
002293	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
002295	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
002297	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt								
SMITH-EMERY SF								
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld								
SMITH-EMERY SF								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	TOM PASQUALONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld								
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4 Bid Item: 056 E-L05-OBG.056 E Line Lift 05 OBG Erect structural steel								
AMERICAN BRIDGE/FLUOR, A JV								