

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 4:22 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 073 Const Calendar Day: 242 Date: 08-May-2010 Saturday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 02:00 Over Time: 08:00

Federal ID:

Location:

Reviewer: Wilcox, Jason

Approved Date:

27-May-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM

Precipitation

Condition Cloudy and windy

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

A. Office work:

Review plan specifications and ABF submittals regarding OBG Erection plan.

B. Field observation:

1. FS1W:

a. Bolting operation: none

b. Welding operation:

* Plate C: welder Bryce Howell - QC Tim Cunningham - equipment set up for backing bar removal.

** Plate E: welder Rory Hogan - QC Tim Cunningham - equipment set up for back gouged weld.

2. Thanh + Matt: survey elevations of lift 5E.

3. QA for today: Rick Bettoncourt

C. Conversations and discussions:

There were no significant conversations today.

D. Overtime reason:

Worked eight hours overtime for construction observation because contractor worked on weekend.

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt

SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt

SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: SMITH-EMERY SF



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Le, Thanh **Diary #:** 073 **Date:** 08-May-2010 **Saturday**

Certified Welding Ins	OTH	JAMES CUNNINGHAM	8.00	0.00	0.00	8.00	<input type="checkbox"/>
04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld AMERICAN BRIDGE/FLUOR, A JV							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	APP	JEREMY DOLMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	0.00	0.00	8.00	<input type="checkbox"/>
04-0120F4 Bid Item: 056 E-L05-OBG.056 E Line Lift 05 OBG Erect structural steel AMERICAN BRIDGE/FLUOR, A JV							