

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 5:49 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 067 Const Calendar Day: 248 Date: 14-May-2010 Friday
Inspector Name: Modanlou, Masoud Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 am 03:30 pm Break: Over Time:
Federal ID:
Location:
Reviewer: Mathur, Lalit Approved Date: 10-Jun-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Some ABF's ironworkers, surveyors hours and OT may not carried by myself, other CT inspectors may have captured these operation, location, and hours including overtime.

☐**04-0120F4 Bid Item: 056 E-L06-OBG.056 E Line Lift 06 OBG Erect structural steel**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
		Jim Ga	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GABRIEL RIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Work description. 056 E-L06-OBG.056☐

- 1- Installing shear plate on OBG cradle 5W and 6W.
- 2- Prep work on cradles 5W and 6W for next lift.
- 3- Installing coil rods Tie rods between the W2 concrete beam and OBG 1E and OBG 2E.
- 4- removing hard PVC pipe segments used as sleeves for post - tension strands in space between W 2 concrete and OBG 1E.
- 5 - Cutting about 2 meters of cradle L1E main runner beam and lateral guide beam at the west end to provide room for erection of form for OBG closure concrete pour.
- 5- Jacking OBG 4E through OBG 6E for monitoring. The jack pressures are as follows:



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Modanlou, Masoud

Diary #: 067

Date: 14-May-2010 **Friday**

	OBG 4E	OBG 5E	OBG 6E
NW	1400psi	2300psi	4100-psi
NE	2100psi	3000psi	3900psi
SW	3100psi	1400psi	4300psi
SE	5300psi	3300psi	2600psi