

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:06 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 026 Const Calendar Day: 249 Date: 15-May-2010 Saturday

Inspector Name: Chung, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: Over Time: 08:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Rory Hogan was at FS 1W/2W panel C doing grinding and welding with Steve McConnell as the weld inspector. He was here all day.

SongTao and JinQuan were continuing to weld at FS 2W/3W panel E with Bernie and Michael as the weld inspector.

ChunFai and James Zhen were at FS 1W/2W panel D continuing to weld the floor beams with Jesse as the weld inspector. James was elsewhere for the first 5 hours, he was only on the W-line for 3 hours.

No bolters were on site.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	JESUS CAYABAYAB	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES ZHEN	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	MICHAEL JOHNSON	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Certified Welding Ins	OTH	BERNARD DOCENA	0.00	8.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Chung, David

Diary #: 026

Date: 15-May-2010 Saturday

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SONGTAO HUANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>