

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 5:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 068 Const Calendar Day: 251 Date: 17-May-2010 Monday

Inspector Name: Modanlou, Masoud Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 09-Jul-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments☐

Some ABF's ironworkers, surveyors hours and OT may not carried by myself, other CT inspectors may have captured these operation, location, and hours including overtime.

04-0120F4 Bid Item: 056 E-L06-OBG.056 E Line Lift 06 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
		Jim Ga	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	GABRIEL RIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Work description. 056 E-L06-OBG.056☐

- 1- Office work, reviewing submittals and drawings.
- 2- Erection of temporary T1 tower
- 3- Cutting about 2 meters of cradle L1E and L1W main runner beam and lateral guide beam at the west end to provide room for erection of form for OBG closure pour.
- 4 - Installing cable trays and lighting system inside OBG at berth 7.
- 5 - Installation of suspender brackets on OBG at berth 7.

