

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:43 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 079 Const Calendar Day: 253 Date: 19-May-2010 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 07-Oct-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation****Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

**OBG Bolting & Welding****FIELD WORK:**

- Observed repair work being performed on the 4E/5E Top Deck splice.
- Viewed the Top Deck splice at 5E/6E. As of 0800 hours, all temporary attachments have been removed and ground flush with the deck. No more work being performed here this morning
- Observed iron workers erecting the T1 erection tower pieces

**OFFICE WORK:**

- Reviewed Punchlist item work by Victor Altamirano
- Reviewed and generated a Q-sheet for Estimate #49
- Reviewed diaries
- Reviewed the Special Provisions

**CONVERSATIONS:**

\* I spoke with Rick Bettencourt briefly about the status of the 5E/6E Top Deck weld. At the end of the day yesterday the Contractor stopped working on the Top Deck weld and walked away from the area. They are waiting for direction from Caltrans. Rick informed me that he was going to write up a Non Conformance Report for the size of the fillet welds used on the temporary attachments used during the aligning operation yesterday. The Contractor used 1/2" fillet welds on both sides where their plan calls for a maximum of 1/4" fillet welds on both sides or 1/2" fillet weld on one side. This issue is being discussed at a level higher than me.

Accrued 2 hours of overtime covering the Contractor's hours and documenting the days operations.

**04-0120F4 Bid Item: 056 W-L01-OBG.056 W Line Lift 01 OBG Erect structural steel (bridge box girder)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 079

Date: 19-May-2010 Wednesday

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 079

Date: 19-May-2010 Wednesday

04-0120F4	Bid Item: 056	E-L03-ALB.056	E Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L03-WEL.056	E Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L04-ALB.056	E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			