

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:24 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 069 Const Calendar Day: 254 Date: 20-May-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

**OBG Bolting & Welding**

ABF crews came to the site at 6:50 AM. crews had to work on splice 4 weld repairs . Crews started at 7:00 AM.

Ian & Earl had to work on the top plates weld repairs between 4 E - 5 E . Crews had to prepare their tools & equipment , they were done at 7:30 AM. Crews had to cut the weld , excavate , clean & grind 6 locations for repair . They started at 7:35 AM. Crews were done at 1:45 PM. Crews had to wrap up their tools & equipment . They were done at 2:00 PM.

After that , crews had to work on splice 4 lower plates between 4 E - 5 E . Crews had to weld between the South longitudinal diaphragm & D 2 . 0.7 meter long weld , & between D 16 & the longitudinal diaphragm on the North side . 1.5 meter long weld . Crews had to mobilize their tools & equipment , reroute the gas & power lines . They were done at 3:30 PM.

Then , crews had to clean , grind the top of the back bar , & the edge of the plates. Crews started at 3:40 PM. They were done at 5:10 PM. Crews left at 5:20 PM.

Jim , & Dan were on the site . Jessie , & Tom had to M T the 17 repaired locations on the top plates .

James , C , & James G had to work on house keeping & work on the top hand rails in lift 6 . Crews started at 7:15 AM. They were done at 3:10 PM. Crews left at 3:30 PM.

**04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 E-L05-ALB.056 E Line Lift 05 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Daouk, Sami    Diary #: 069    Date: 20-May-2010    Thursday

**04-0120F4      Bid Item: 056      E-L05-WEL.056      E Line Lift 05 Weld**  
 AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
000070	WELDER W/METER, 1000 AMP					No		<input type="checkbox"/>
		5.00	0.00	0.00	0.00			

**04-0120F4      Bid Item: 056      E-L06-ALB.056      E Line Lift 06 Align & Bolt**  
 AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	8.00	0.00	0.00	8.00		<input type="checkbox"/>