

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:22 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 050 Const Calendar Day: 254 Date: 20-May-2010 Thursday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 16-Jul-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Work description.**

Field Work at Pier 7



Lift 5W:

1-No activity was observed at this OBG lift.

Lift 6W:

2- Two ABF crew was drilling holes at the bottom plate of the OBG in the morning order to install the plate, which supports the segment to the cradle laterally.

3- Two ABF crew were installing the temporary railing in the afternoon.

Equipment: Generator: 549-07-5007 (In the morning)

Field Work at Pier W2

Voyage 1 (Lifts 1 through 4):

4- The following punch list items were checked:

• Punch list items # 1482 through 1489:

- Weld pipe support angles to deck plate. No pipe support angle has been welded to the deck in either W-Line of E-line up to now. The detail is PS-5 based on the F.W. Spencer & Son, Inc, and the support spacing is shown in the West or East Plumbing Pipe Supports of F.W.S. drawings.

5- General inspection of segments 1 Through 6 of the E-Line, and segments 1 through of the 3 W-Line:

- It was found by inspection that one cable frame has not been installed at the following locations of the E-Line:

- PP20 and PP21 close to PP20 both sides.
- PP26 and PP27 close to PP26 both sides.
- PP32 and PP33 close to PP32 both sides.
- PP38 and PP39 close to PP38 both sides.
- PP44 and PP45 close to PP44 both sides.
- All cable frames were in place in W-Line, both sides up to the segment 3W.

NOTE: In the inspection process Victor has been present.



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Iranmanesh, Abbas

**Diary #:** 050

**Date:** 20-May-2010    **Thursday**

---

Office Work

1- Participating in the safety class from 8 A.M. to 9 A.M..

2- Working on the daily report.

Hours worked: 9 Hours, 1 hour OT.