

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 4:19 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 082 Const Calendar Day: 254 Date: 20-May-2010 Thursday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM
Precipitation Condition Cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments☐

A. Office work:

1. Review plans, specifications, and ABF's submittals regarding OBG erection plan.
2. Safety / staff meeting 8:00 to 9:30

B. Field observations:

1. FS1W (1W/2W)

a. Bolting operation: none

b. welding operation:

* Face C: welder Rory Hogan - QC James Cunningham - back gouged weld completed, grinding in progress.

** Face D - stiffeners: welder James Zhen - QC Bonifacio Daquinagh - SAW/FCAW fill completed, repair and grinding in progress.

*** Face E: UT test in progress - QC Steven McConell.

**** Face F: welder Mitch Stinger - QC William Sherwood - SAW/FCAW rootpass/fill in progress.

2. FS2W (2W/3W):

a. Bolting operation: none

b. Welding operation:

* Face C: welder Sin Tao Huang - QC Bernard Docena - FCAW rootpass/fill in progress.

** Face E: welder Kenneth Chapel - QC James Cunningham - backing bar removal completed, grinding in progress.

3. Qas from METS today: Rick Bettoncourt, Mike Foerder, Scott Croff, Craig Hager, Danny Reyes.

C. Conversation and discussion:

There were no significant conversations today.

D. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BONIFACIO DAQUINAGH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Certified Welding Ins	OTH	STEVEN MCCONNELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 082

Date: 20-May-2010 Thursday

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt								
SMITH-EMERY SF								
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	WALTER ZELEDON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld								
SMITH-EMERY SF								
Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	KENNETH CHAPPELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental	Company	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002294	WELDER, 600 AMP					No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
002293	WELDER, 600 AMP					No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00			