

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:22 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 071 Const Calendar Day: 254 Date: 20-May-2010 Thursday

Inspector Name: Modanlou, Masoud Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 09-Jul-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			
Condition			

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 056 E-L06-OBG.056 E Line Lift 06 OBG Erect structural steel**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
		Jim Ga	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GABRIEL RIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Diary:

Dispute

Work description. 056 E-L06-OBG.056☐

- 1- OBG erection crew is working with T1 temporary tower erection crew today.
- 2- Cutting about 2 meters of cradle L1E and L1W main runner beam and lateral guide beam at the west end to provide room for erection of form for OBG closure pour is in progress.
- 3- Erection of closure pour form consisting of U beams at E line.
- 4- Installation of OBG counter weight box and suspender bracket at berth 7.
- 5- Installation of cable trays and lighting system in side OBG at berth 7.
- 6- Temporary attachment of crossbeam connection plates at berth 7.
- 7- Office work, reviewing submittals and drawings

