

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:21 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 051 Const Calendar Day: 255 Date: 21-May-2010 Friday  
Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 16-Jul-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Work description.**

Field Work at Pier 7



- 1- No activity was observed at OBG lifts 5W & 6W.  
2- (Lift 5W): Punch list items # 374, # 375, and # 376, the angle connected to the DP stiffener underneath need to be cut a corner to avoid the interfering with barrier holes.  
· Item # 374 (5AW): No conflict.  
· Item # 375 (5BW): PP32 outboard west face.  
· Item # 376 (5CW): PP35 outboard west face.

Field Work at Pier W2

Voyage 1 &amp; 2 (Lifts 1 through 6):

- 3- Punch list item # 1538 & 1539:  
No sole plate is welded to north face of 1AAE or south face of 1AAW deck plate. These plates are welded to the OBG side to support the pipe connection details PS-14 and PS24 of F.W. Spencer & Son, Inc..

- 4- Punch list item # 513:  
Based on the ABF request and CCO 37, the drip plate for the all suspender brackets will be bolted type connection. See the attached sheet # 876S2/1204 of the contract plan.

NOTE: In the inspection process Victor has been present.

**Office Work**

- 1- Discussing with Tom Ho from T.Y. Lin and Abdi Sanei from PB regarding the sole plates involved in the punch item lists # 1538 & 1339 and all necessary drawings were prepared for the future control.  
2- Working on the daily report.

Hours worked: 8 Hours.

**Attachment**

ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 051

Date: 21-May-2010 Friday

