

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:23 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 071 Const Calendar Day: 256 Date: 22-May-2010 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on splice 5 top plates weld , work on splice 4 lower plates weld . Crews started at 7:00 AM.

Jordan , Mike , Rick , & Kenneth had to work on spice 5 top plates . Crew had to work on the top weld between 5 E - 6 E . Crews had to vacuum the welding area , the heat was turned on earlier of the day . They were done at 7:10 AM.

Jordan & kenneth had to work on the South half of the top plates . Jordan had to complete the 4th pass where he stopped yesterday . He started to weld the 6.0 meters long at 7:10 AM. He was done at 7:30 AM.

After that , he started on the 1st pass for today at 7:45 AM. Jordan was done welding the South half of the top plates with 3 passes at 10:15 AM.

Dan , Mike , & Rick had to work on the North half of the top plates . Crews started to weld the 1st pass at 7:15 AM. They were done at 8:00 AM.

After that , Mike had to work on some repair & touch ups . He started the 2nd pass at 8:30 AM. Mike was done welding the North half of the top plates at 2:00 PM.

Crews had to vacuum , clean , grind , touch up , & check with the QA & QC before going to the next pass . They had to wrap up their tools & equipment . disassemble the Sub Arc welding machines & track , & clean the area . Kenneth & Mike had to work on Sub Arc welding practice to the end of the shift . Crews were done at 3:10 PM. Jojo , Tony , Bonifacio , & Joe were on the top plates weld .

Ian & Earl had to work on the weld repairs in splice 3 between 3 E - 4 E on the bottom weld . Crews had to prepare their tools & equipment . They were done at 8:40 AM. Earl started to weld at 8:45 AM. He was done at 10:00 AM.

After that , crews had to mobilize their tools & equipment to work on the lower plates weld in splice 4 between 4 E - 5 E . Crews had to weld between the South longitudinal diaphragm & D 1 , & between the North longitudinal diaphragm & D 18 to lock the corners before placing the back bars . Crews had to clean the top of the back bar & the edge of the lower plates , & weld the corners . Crews started at 10:35 AM. They were done at 3:10 PM. Jim , Jojo , & Joe were on the site . All the welders left at 3:20 PM.

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 071 Date: 22-May-2010 Saturday

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000072	WELDER W/METER, 1000 AMP	0.00	4.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L06-WEL.056 E Line Lift 06 Weld
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	RIGOBERTO CAMPOS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL IERACI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JORDAN HAZELAAR	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000072	WELDER W/METER, 1000 AMP	0.00	4.00	0.00	0.00	No		<input type="checkbox"/>
000071	WELDER W/METER, 1000 AMP	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
000070	WELDER W/METER, 1000 AMP	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>