

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:39 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 083 Const Calendar Day: 258 Date: 24-May-2010 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 07-Oct-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation****Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

**OBG Bolting & Welding****FIELD WORK:**

Attended the Mass Safety Meeting held by the Contractor every Monday morning. After, I went to take a look at the finished Top Deck weld at the 5E/6E joint. It was completed on Saturday, but after closer inspection, there are some low spots that need more weld. This was performed today.

Crossbeam CB4 was picked and set on 5E this morning. By about 1200 hours the crane was released and the Crossbeam was left cantilevered off of the OBG. Sami Daouk was on site to make sure that the minimum pins were installed before being left cantilevered.

In the afternoon I went out to the field to make sure that Sami Daouk was aware that there was no "sign off" sheet sent over to us by ABF for the cantilevered Crossbeam. As mentioned above, the crane as released from the Crossbeam without this sheet being signed.

**OFFICE WORK:**

- Attended a meeting with ABF to go over procedures on bolting and welding the splices from here on out since not all procedures have worked to the liking of both parties.
- Review diaries.

Accrued 2 hours of overtime covering the Contractor's hours and documenting the days operations.

**04-0120F4 Bid Item: 056 W-L01-OBG.056 W Line Lift 01 OBG Erect structural steel (bridge box girder)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 083

Date: 24-May-2010 Monday

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 083

Date: 24-May-2010 Monday

04-0120F4	Bid Item: 056	E-L03-WEL.056	E Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-ALB.056	E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			