

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:38 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 084 Const Calendar Day: 259 Date: 25-May-2010 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 07-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation****Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

Crossbeam CB5 was picked and connected to OBG 6E.

**FIELD WORK:**

- Observed the final fit up of the CB4/5E connection. See pictures.
- Went inside the CB5 portion of lift 6E to observe the condition of the stiffeners prior to erection of CB 5. The stiffeners look to be straight and in line.
- Inside both CB4 and CB5 the RC Set Lot numbers were taken to be verified with approved Lot numbers of RC Sets tested in the Skidmore at Pier 7.

For CB4;

DHGM240036M24 X 70
DHGM240092M24 X 75
DHGM240040M24 X 85
DHGM240087M24 X 90
DHGM240088M24 X 100
DHGM240104M24 X 110

For CB5;

DHGM240036M24 X 70
DHGM240092M24 X 75
DHGM240040M24 X 85
DHGM240087M24 X 90
DHGM240051M24 X 95
DHGM240035M24 X 100
DHGM240104M24 X 110

OFFICE WORK:

I had to be available to Gilel Klebanov and Rock Morrow in the afternoo because BATA was inquiring about items in the Special Provisions having to do with the Temporary Towers. While in the office, I reviewed diaries and updated progress spreadsheets and reviewed the Crossbeam "sign off" sheets sent over by John Callaghan around 1445 hours. After accepting the sheets I went out to the field to give them to Sami Daouk, but the crews stopped work at 1530 hours.

Accrued 2 hours of overtime documenting the days operations.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 084

Date: 25-May-2010 Tuesday

Accrued 2 hours of overtime covering the Contractor's hours and documenting the days operations.

04-0120F4 Bid Item: 056 W-L01-OBG.056 W Line Lift 01 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 084

Date: 25-May-2010 Tuesday

04-0120F4	Bid Item: 056	X-L02-CBM.056	E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	X-L03-CBM.056	E-W Line Cross Over Lift 03 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	X-L04-CBM.056	E-W Line Cross Over Lift 04 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L03-ALB.056	E Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L03-WEL.056	E Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-ALB.056	E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			