

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:22 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 074 Const Calendar Day: 260 Date: 26-May-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on CB4 connection with 5 E , & work on splice 3 between 3 E - 4 E weld repair . Crews started at 7:00 AM.

David , Edward , Edwardo , Richard , & Jaime had to work on the East cell of the cross beam (CB4) Darryl , Jose , Jacob , James , & Walter had to work on the West cell of the cross beam .

Crews had to remove the top drift pins , & install the permanent bolts on the East , & West walls using 90 mm. bolts DHGM220087 , & using 70 mm. bolts for the bottom plates . DHGM 240036 , & using 65 mm. bolts for the side corner plates . Crews started at 7:10 AM. They were done at 1:00 PM. David , & his crews left the site at 10:00 AM.

After that , crews had to install the 2 corner brackets , using 85 mm. bolts DHGM 240040 . & using 100 mm. bolts DHGM240088 .

In addition to that , crews had to snug , mark the bolts for the 1/2 turn . & pretension the bolts . Walter had to work on the East side wall , James on the est side wall , & jose & Jacob on the bottom plates

Jose , James , Salvador , & I had to test 10% of the bolts on the West wall , & the bottom plates . Jose started to torque the bottom plates at 2:45 PM. He was done at 3:30 PM. James started to torque the West side wall at 3:50 PM. He was done at 4:35 PM.

At 4:40 PM. Crews were called to work on the top deck for the hand rail . They had to wrap up their tools & equipment . Crews left at 4:45 PM.

Jordan had to work on the last weld repair in splice 3 between 3 E - 4 E . Jordan had to prepare his tools , & equipment , reroute the power & gas lines , cut & excavate , clean , & grind the weld . He started at 7:30 AM. He was done at 9:45 AM. Jordan left at 10:00 AM. Bonifacio , Mike , & Steven were on the site .

Gus had to work on the top plates in splice 5 between 5 E - 6 E . He had to grind the top weld & prepare it to be U T ed . Gus had to prepare his tools , & equipment . He started to grind at 8:30 AM. He was done at 5:10 PM.

04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 074 Date: 26-May-2010 Wednesday

04-0120F4	Bid Item: 056	W-L05-ALB.056	W Line Lift 05 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L06-ALB.056	W Line Lift 06 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L06-WEL.056	W Line Lift 06 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L05-CBM.056	E-W Line Cross Over Lift 05 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	FOR	JORDAN HAZELAAR	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
000070	WELDER W/METER, 1000 AMP	3.00	0.00	0.00	0.00	No	<input type="checkbox"/>