

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:42 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 113 Const Calendar Day: 261 Date: 27-May-2010 Thursday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date: 14-Jun-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

The contractor installed the scaffolding around Crossbeam 5. Rainy weather prohibited further work on the placement of the OBG sections or crossbeams.

**04-0120F4 Bid Item: 055 E-L05-000.055 E Line Lift 05 Furnish structural steel (bridge box girder)**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 055 E-L06-000.055 E Line Lift 06 Furnish structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L06-CB1.056 E-W Line Cross Over Lift 06 Cross Beam 1

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

General Comments 056 X-L06-CB1.056

06:45 I arrived at Pier W2, and found L5W 1.5 Meters west of its final location adjacent to L4W. I found the two shear plates specified on the working drawings installed correctly (they were installed yesterday.) Bolts joining the OBG to the shear plate were snug tight, and the bolts joining the shear plate to the seismic stop were tightened per plan.

08:00 The contractor installed the scaffolding around crossbeam 5.
Rain prevented any further work on the outside of the OBGs.

**04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld**

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 113

Date: 27-May-2010 **Thursday**

04-0120F4	Bid Item: 056	E-L05-OBG.056	E Line Lift 05 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L06-OBG.056	E Line Lift 06 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			