

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:21 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 075 Const Calendar Day: 261 Date: 27-May-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on CB4 bolting , & work on splice 5 bolting the lower stiffener beams . Crews started at 7:00 AM.

Jose , & Walter had to work on the lower & West side wall transversal stiffeners . Crews had to place the side plates , & install the permanent bolts on the West cell of the cross beam . Crews had to use 75 mm. bolts for the lower stiffeners . DHGM 240092 , & using 100 mm. bolts for the top stiffeners DHGM240088 . Crews started at 7:10 AM. They were done at 9:20 AM.

Jacob , & James had to work on the middle wall . Crews had to remove the lower 60 drift pins , & install permanent bolts , snug , mark the 1/2 turn , & pretension the bolts . Crews started at 7:10 AM.

Crews stopped at 9:20 AM. due to the heavy rain . Crews left CB4 to work on splice 5 on the lower T beam stiffeners between 5 E - 6 E . Crews had to place the top & side plates from D 2 to D 15 . They had to use 65 mm. bolts for the side plates DHGM220086 & use 70 mm. bolts for the top plates DHGM220058 . Crews started at 9:20 AM. They were done at 3:10 PM. Crews left at 3:20 PM.

Darryl , Salvador , & I had to work on the 10% bolt testing on the East side wall . Darryl started to torque the East side wall at 7:15 AM. He was done at 7:50 AM.

04-0120F4	Bid Item: 056	W-L04-ALB.056	W Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L04-WEL.056	W Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L05-ALB.056	W Line Lift 05 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L06-ALB.056	W Line Lift 06 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 075 **Date:** 27-May-2010 **Thursday**

04-0120F4 Bid Item: 056 W-L06-WEL.056 W Line Lift 06 Weld
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L06-ALB.056 E Line Lift 06 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	WALTER ZELEDON	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	5.00	0.00	0.00	5.00		<input type="checkbox"/>