

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:21 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 076 Const Calendar Day: 262 Date: 28-May-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

**OBG Bolting & Welding**

ABF crews came to the site at 7:00 AM. Crews had to work on CB4 - 5 E bolting the side wall & bottom transversal stiffener beams . Crews started at 7:00 AM.

Jose , & Walter had to work on the transversal stiffeners on the East , Middle , & West walls . Crews had to place the side plates using 75 mm. bolts DHGM240092 for the lower stiffeners , & 100 mm. bolts for the upper stiffeners DHGM240088 , snug the bolts , mark the bolts for the 1/2 turn & pretension them on the East cell of CB4

No work was performed on stiffeners 1 , 2 , & , 4 on the East wall . These stiffeners required shims in order to fill the 4 mm. gaps

In addition to that , crews had to work on the bottom stiffeners . They had to use 75 mm. bolts DHGM 240092 . & remove the top 24 drift pins & install 85 mm. bolts DHGM240040 on the middle wall . Crews started at 7:10 AM. They were done at 11:15 AM.

Jacob , & James had to wok on the middle wall , lower , & side stiffeners on the West cell of CB4 . Crews had to snug , mark the bolts for 1/2 turn & pretension them , snug the top plates bolts . Crews started at 7:10 AM. They were done at 11:15 AM.

All crews had to wrap up their tools & equipment . They left at 11:30 AM.

**04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV



## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 076    **Date:** 28-May-2010    **Friday**

<b>04-0120F4</b>	<b>Bid Item:</b> 056	<b>W-L06-ALB.056</b>	<b>W Line Lift 06 Align &amp; Bolt</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item:</b> 056	<b>W-L06-WEL.056</b>	<b>W Line Lift 06 Weld</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item:</b> 056	<b>X-L05-CBM.056</b>	<b>E-W Line Cross Over Lift 05 Cross Beam</b>
AMERICAN BRIDGE/FLUOR, A JV			