

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:20 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 077 Const Calendar Day: 266 Date: 01-Jun-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on splice 1 weld repair, work on splice 5 U ribs, & work on CB5 - 6 E installing permanent bolts. Crews started at 7:20 AM.

Mitch & Gus had to work on the bottom weld repair between 1 E - 2 E. Crews had to work on 4 repairs on the South half of the bottom plates. Crews had to prepare their tools & equipment, cut & excavate the weld, grind, clean, & heat the welding area. Crews started at 8:00 AM. They were done at 11:00 AM.

Mitch started to weld at 11:10 AM. At 4:00 PM. He had completed 3 repair locations. He was done welding at 5:10 PM. Crews had to wrap up their tools & equipment. They left at 5:20 PM.

Jim, Jojo, & Rick were on the site.

David, Jaime, Edwardo, Edward, & Richard had to work on splice 5 between 5 E - 6 E. Crews had to replace all the bolts on U ribs # 24, 25, 26, 27, 28, & 29.

Crews started to remove the existing bolts & install new permanent bolts at 7:30 AM. Crews had to use 90 bolts, 80 mm. for U rib 24 (With C Channel) DHGM 220063. & use 360 bolts - 65 mm. for the remaining 5 U ribs. DHGM 220086.

In addition to that, crews had to snug, mark the bolts for 1/2 turn, & pretension the bolts. Crews were done at 10:30 AM.

Jaime, Salvador, & I had to test 10% of the bolts. Jaime started to torque the bolts at 10:30 AM. He was done at 10:55 AM.

All other crews had to clean the site, wrap up their tools & equipment, & pull the used bolts out of the site. Crews were done at 11:00 AM.

After that, crews had to work on CB5 - 6 E connections. Crews had to place permanent bolts on the lower plates using 75mm. bolts DHGM240092, & using 90 mm. bolts for the upper plates on the West wall. DHGM240087. & drive drift pins on the top plates. They started at 11:15 AM. Crews were done at 3:10 PM. They had to wrap up their tools & equipment. Crews left at 3:20 PM.

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MITCHELL SITTINGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	GUS MAKRIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
--------------	-------------	--------	--------	--------	--------	---------	---------



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 077 **Date:** 01-Jun-2010 **Tuesday**

Contractor: AMERICAN BRIDGE/FLUOR, A JV 002070 WELDING MACHINE, MILLER 250 AMP		No		
8.00	2.00	0.00	0.00	
<input type="checkbox"/>				
04-0120F4 Bid Item: 056 X-L06-CB1.056 E-W Line Cross Over Lift 06 Cross Beam 1				
AMERICAN BRIDGE/FLUOR, A JV				
Labor				
Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV				
Ironworker	JNM	RICHARD CHOUINARD	4.00 0.00 0.00 4.00	<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	4.00 0.00 0.00 4.00	<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	4.00 0.00 0.00 4.00	<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	4.00 0.00 0.00 4.00	<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ	4.00 0.00 0.00 4.00	<input type="checkbox"/>
04-0120F4 Bid Item: 056 E-L06-ALB.056 E Line Lift 06 Align & Bolt				
AMERICAN BRIDGE/FLUOR, A JV				
Labor				
Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV				
Ironworker	JNM	EDUARDO JIMENEZ	4.00 0.00 0.00 4.00	<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	4.00 0.00 0.00 4.00	<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	4.00 0.00 0.00 4.00	<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	4.00 0.00 0.00 4.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	4.00 0.00 0.00 4.00	<input type="checkbox"/>