

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:19 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 120 Const Calendar Day: 267 Date: 02-Jun-2010 Wednesday

Inspector Name: He, Philip Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 056 W-L05-OBG.056 W Line Lift 05 OBG Erect structural steel (bridge box girder)**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOHNNY CALZASCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

Work description. 056 W-L05-OBG.056☐

1. Reviewing Submittal 1563 Rev. 01, Sea Transportation Plan: Voyage 7 - OBG lifts 7 and 8, (Addendum G)

2. Taking Training class for Title VI, class, video and quiz, total 3 hours.

3. Jacking OBG Lift L5W for adjustment and alignment.

4. Continue to erect Temp. Tower T1.

5. Install side platform for the splice welding operation between OBG Lifts L4W and L5W.

