

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 4:16 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 087 Const Calendar Day: 267 Date: 02-Jun-2010 Wednesday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM
Precipitation Condition Cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments☐

A. Office work:

Reviewed plans, specifications, ABF's submittals regarding OBG erection plan.

B. Field observations:

1. FS1W (1W/2W)

a. Bolting operation: none

b. Welding operation:

* Plate C (I): welder James Zhen - QC Tom Pasollone - UT repair in progress.

** Plate E (I): welder James Zhen - QC Tom Pasollone - UT repair in progress.

2. FS2W (2W/3W)

a. Bolting operation: installed permanent bolts at plate "C" and "E" stiffeners in progress.

B. Welding operation:

* Plate C (O): welder Rory Hogan - QC James Cunningham - back gouged weld in progress.

** Plate E(O): welder Kenneth Chapell - QC James Cunningham - back gouged completed/

grinding in progress.

3. FS3W (3W/4W)

a. Bolting operation: none

b. Welding operation:

* Plate E (I): welder Sing Tao Huang - QC Bernard Docena - completed covered upper

section/root pass, fill at lower section.

4. FS4W (4W/5W)

a. Bolting operation: step 1C in progress.

B. Welding operation:

* Bottom plate D: fit up in progress - QC Bonifacio Daquinagh.

** Top plate A: fit up in progress - QC Bonifacio Daquinagh.

5. Top deck of 5W: cutting access holes between PP 29 and 30 (two access holes).

6. Qas from METS for today: Rick Bettoncourt, Jose Littledizano, Danny Reyes, Scott Croff.

C. Conversation and discussion:

There wer no significant conversations today.

D. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	SMITH-EMERY SF							



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Le, Thanh **Diary #:** 087 **Date:** 02-Jun-2010 **Wednesday**

Certified Welding Ins	OTH	STEVEN MCCONNELL	0.00	0.00	0.00	0.00	<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld AMERICAN BRIDGE/FLUOR, A JV							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt SMITH-EMERY SF							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	WALTER ZELEDON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld SMITH-EMERY SF							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: SMITH-EMERY SF							
Certified Welding Ins	OTH	JAMES CUNNINGHAM	0.00	0.00	0.00	0.00	<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld AMERICAN BRIDGE/FLUOR, A JV							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002294	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
002293	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 087

Date: 02-Jun-2010

Wednesday
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Xiao Wan	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES CANTANDO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Tester	OTH	SALVADOR MERINO	0.00	0.00	0.00	0.00		<input type="checkbox"/>