

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 6:01 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 067 Const Calendar Day: 272 Date: 07-Jun-2010 Monday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 08-Oct-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60**Precipitation** 0.00"**Condition** Partly overcastWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

- Continued to work on stressing paperwork and prepare for upcoming stressing operations.

☐**04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons**

SCHWAGER DAVIS INC.

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SCHWAGER DAVIS INC.								
Ironworker	JNM	Bounthaby Singharath	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	Erin Jones	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	James Bond	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Randy Hill	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	Ralph Craig	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

Work description. 034 X-W2C-BCT.034

- Pushed from strand packs number 8148, 8709, and 8195 into continuity tendon E19A to 17A, E14A to E4A.

- No continuity tendons along the E-Line were stressed today.

☐

The following is the list of equipment that SDI has onsite since it is not currently inputted into PMIV:

Stressing Rams: 6-8-0014, 6-8-134, and CH600-8-109

Hydraulic Pumps for Monostrand Rams: 2 units with no designated numbers on the equipment

Hydraulic Pumps for Multistrand Rams: 1 unit with no designated numbers on the equipment

Hydraulic Pump for Pushing Strand: HPU-D-110-3K-02

Strand Pusher: No number designated on the equipment

- Refer to other Caltrans inspectors diaries for ABF operations and equipment at the W2 cap beam.

04-0120F4 Bid Item: 038 E-W2C-FPC.038 E Line W2 Cap Form & Pour Closure Joint

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	HAYES BATISTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 067

Date: 07-Jun-2010

Monday

Ironworker	JNM	JOHNATHAN CANITES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JOHN CALZASCIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Attachment



Strand pushing operation for the E-Line continuity tendons.



Strand pushed into the ducts of the continuity tendons mentioned above on the west end of the W2 cap beam.