

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 4:11 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 092 Const Calendar Day: 274 Date: 09-Jun-2010 Wednesday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason

Approved Date:

06-Jul-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM
Precipitation Condition Cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

A. Office work:

Review plans, specifications, and ABF's submittals regarding OBG erection plan.

B. Field observation:

1. FS2W

a. Bolting operation: none

b. Welding operation:

* Plate C (O): welder Rory Hogan - QC Tony Sherwood - FCAW back weld in progress 50% completed.

** Plate F: welder Xiao J Wang - QC Tom Paquallone - FCAW rootpas/ fill in progress.

2. FS3W

a. Bolting operation: none

b. Welding operation:

* Plate C (I): welder Sing Tao Huang - QC Bernard Docena - upper section - FCAW rootpass/ fill in progress

3. FS4W

a. Bolting operation: U ribs - bolts installation completed. 10% bolt test was pending due to the top deck steel was hot during the top deck welding in progress.

B. Welding operation:

* Top deck: welder Micheal Maday - QC Steven Mcconell - SAW rootpass/ fill in progress.

4. CB4W

* 10% bolt tes at the West side - top plate, upper half of ext web and upper half of int web.

5. Qas from METS for today: Rick Bettoncourt, Jose Liltte dizano, Danny Reyes, Scott Croff

6. FS1W:

a. Bolting operation: none

b. Welding operation:

* Plate C and D: welder James Zhen - QC Bonifacio Daquinagh - UT repaired in progress.

C. Conversation and discussion

There were no significant conversations today.

D. Overtime reason

Worked two hours overtime for construction observations because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Le, Thanh Diary #: 092 Date: 09-Jun-2010 Wednesday

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	Xiao Wan	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt

SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	WALTER ZELEDON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld

SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
002293	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Le, Thanh **Diary #:** 092 **Date:** 09-Jun-2010 **Wednesday**

Certified Welding Ins	OTH	BERNARD DOCENA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld							
AMERICAN BRIDGE/FLUOR, A JV							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002295	WELDER, 600 AMP					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt							
SMITH-EMERY SF							
04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt							
AMERICAN BRIDGE/FLUOR, A JV							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	WALTER ZELEDON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld							
SMITH-EMERY SF							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: SMITH-EMERY SF							
Certified Welding Ins	OTH	STEVEN MCCONNELL	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Tester	OTH	SALVADOR MERINO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld							
AMERICAN BRIDGE/FLUOR, A JV							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Le, Thanh **Diary #:** 092 **Date:** 09-Jun-2010 **Wednesday**

Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	0.00	2.00	0.00	2.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002341	GENERATOR, 7000 W MULTQUIP						No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain						No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>