

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 072 Const Calendar Day: 280 Date: 15-Jun-2010 Tuesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

ITEM 52 FURNISH STRUCTURAL STEEL (BRIDGE)(TOWER);
ITEM 55 FURNISH STRUCTURAL STEEL (BRIDGE)(BOX GIRDER);
HIGH STRENGTH FASTENER ASSEMBLY PRE-INSTALLATION TESTING:

For ABF, engineers Chris Bausone and Sabrina Levine are present for testing. For CT, Bob Brignano is present for testing. Today's testing is for rotational capacity, minimum tension verification, and inspection torque. Work happens at Bolt Testing Conex ABF ID 002079 with Skidmore Model HT 4000 ABF ID 000612 in the warehouse. Testing rocap lots is 0900 to 1115 and 1300 to 1400. Twelve (12) rocap lots (M16) are tested.

See the attached Bolt Test Form for details of the testing.

Also, from 1400 to 1500, new rocap lots (M20) are sampled for testing scheduled for tomorrow. For ABF, engineer Sabrina Levine is present for sampling. For CT, Bob Brignano is present for sampling.

