

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:15 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 087 Const Calendar Day: 280 Date: 15-Jun-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 08:30 pm Break: 00:30 Over Time: 05:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

ABF crews came to the site at 7:00 AM. Crews had to work on splice 3 bottom weld , work on splice 4 North wall , & work on splice 5 South wall .

Jian had to work on splice 4 between 4 E - 5 E North wall (Wall F) he had to grind the weld & prepare to be M T ed & U T ed . Jian had to prepare his tools & equipment. He started at 7:20 AM. He was done grinding at 9:30 AM.

After that , Jian had to work on the South wall (Wall B) between 5 E - 6 E . Jian had to mobilize his tools & equipment , reroute the power & gas lines , clean & grind the back of the back bar & the edge of the plates , work on the platform & the containment tarp , calibrate the welding machine , heat the lower corner & weld the end plate . He was done at 3:00 PM.

Jian could not start the root pass . The power went off few times between 1:45 PM. & 4:30 PM. He could not maintain the heat . He was done at 5:00 PM. Tony , Mike , & Jojo were on the site .

Mitch & Frederick had to work on splice 3 bottom weld between 3 E- 4 E . Crews had to work on the Bug - O machine , heating system units , containment tarp set ups , touch ups , & weld the North corner .

Crews started at 7:15 AM. They were done at 11:00 PM. The Bug - O tractor was not working properly . Crews had to disassemble it & sent it to the shop to be fixed . They got it back at 12:40 PM. Crews had to assemble the Bug - O machine , but the wire feeder did not work . Crews had to replace it . Crews were done at 3:30 PM.

Crews could not work on the root pass . The back of the weld has deep & wide areas . Crews had to work on the fill ups , & touch ups to the end of the shift . Jim , Mike , & Jojo were on the site

No structural welding was performed today on the bottom weld in splice 5 neither on the South wall in splice 3 . Crews had to work on preparations , & touch ups . All welding crews left at 5:20 PM.

After hours I had to work on Hinge K Pipe Beam mobilization from Treasure Island to the site on W - 2 . The truck left Treasure Island parking lot at 6:55 PM. It was on Macalla Road. at 7:05 PM. It was on the site at W - 2 at 8:05 PM. The release tag was picked up & sent to Burma office .

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 087 Date: 15-Jun-2010 Tuesday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	FREDERICK KADDU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002082	WELDING MACHINE, MILLER 250 AMP					No	<input type="checkbox"/>	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 E-L05-ALB.056 E Line Lift 05 Align & Bolt								
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	XIAO JIAN WAN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 E-L06-WEL.056 E Line Lift 06 Weld								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	XIAO JIAN WAN	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002083	WELDING MACHINE, MILLER 250 AMP					No	<input type="checkbox"/>	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>	