

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:13 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 095 Const Calendar Day: 289 Date: 24-Jun-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 29-Jun-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the tower crane . They started at 7:00 AM.

Crews had to work on the bumper guards for the 2nd day at elevation 72 meters . Crews had to set in place the bumper guards on the West side . Earl & Ian had to weld the splice plate to the temporary tower .

Carlos , & Ryan had to work on the preparations & rigging for the bumper guards , Hayes , Tony , & Joshua had to work on the settings , work with the welders , place shims & snug the bolts on the bumpers

The 1st piece was flown to the site at 7:45 AM. Crews had to set it in place & secure it . Earl had to work on the welding . He started to weld at 8:00 AM. He was done at 9:30 AM.

The 2nd piece was in place at 8:30 AM. Crews had to install , pretension the bolts , & place shims . They were done at 10:00 AM.

After that , crews had to work on the top of the crane tower . They had to work on the preparations to erect the boom . Crews were done at 12:00 PM.

In the afternoon , Favco engineers were on the top of the tower crane , & inside the cockpit . No other activities were performed on the top of the footing box or tower crane .

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSUE GALVAN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	5.00	0.00	0.00	5.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
000368	WELD EQUIPMENT, SEMI-AUTO PORT WIRE FEEDER	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Daouk, Sami

**Diary #:** 095

**Date:** 24-Jun-2010    **Thursday**

---