

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:12 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 097 Const Calendar Day: 293 Date: 28-Jun-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 29-Jun-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on CCO 36 - S 1 on the top of the footing box , & work on the temporary tower . Crews started at 7:00 AM.

Pedro , carlos , Jose , & Rick had to work on the top of the footing box . Crews had to work on CCO # 36 - S 1 . They started at 7:20 AM.

Pedro , & Rich had to place the 0.05 meter deep ring around the funors , caulk , & grout them . Crews had to prepare their tools . They started to set in place , center the rings , & caulk them at 7:30 AM.. Crews were done at 10:00 AM.

After that , crews had to mix & place the grout inside the rings . They started at 10:20 AM. Crews were done at 5:00 PM.

Carlos , & Jose had to work on funors & the surrounding areas . Crews had to clean the top of the concrete around the funors , & clean the exposed areas on the funors . They started at 7:20 AM. They were done at 2:30 PM.

After that , crews had to clean the area , work with the other crews to speed the grout operation to the end of the shift .

All crews had to wrap up , clean the tools & equipment . Crews were done at 5:10 PM. They left at 5:20 PM. 105 rings were placed & grouted around the funors , & 45 rings around the dowels .

Carlos M. had to work on the tower legs . He had to seal the openings between the high tension rods & lower plates . He started at 3:30 PM. He was done at 4:30 PM.

For CCO 36 - S 1 for Carlos M. 8 regular hours & 1 hour over time . For all other employees 8 regular hours , & 2 hours over time .

Obra , James , Matt , Casey , & Pablo had to work on the bottom of the temporary tower . Crews had to prepare for the welders to work on the West side legs . They had to place the splice plates on the East side legs . Ran the power lines & help the welders to set up . Crews started at 7:20 AM. They were done at 9:30 AM.

Jordan & Salvador had to work on the temporary tower on the West side legs . Crews had to weld 0.09 X 0.12 X 1.1 meter long plates around the base of the West legs of the tower .

Jordan had to set up his tools & equipment on the South West leg . He started to weld at 8:15 AM. He was done at 1:45 PM.

After that , he had to work on the South East leg . Jordan had to reroute the power line , mobilize his tools & equipment . He started to weld at 2:00 PM. He was done at 2:50 PM.

Salvador started on the North West leg at 10:30 AM. He was done at 2:50 PM. Both welders left at 3:00 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 097 Date: 28-Jun-2010 Monday

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SALVADOR SANDOVAL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JORDAN HAZELAAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE ROMO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000008	GENERATOR, 20-24KW DSL						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>