

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:37 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 128 Const Calendar Day: 294 Date: 29-Jun-2010 Tuesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 05:30 pm Break: Over Time: 03:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

4E/5E

Songtao Huang and Sangtao Huang finished welding on the lower 700mm of the interior "C" surface. This took all morning. In the afternoon the two ironworkers worked on the fit up of the exterior "E" surface at 4E/5E.

Five ironworkers fitted the splice plates back onto the interior of the recently completed weld "C" surface at 4E/5E. They tightened the bolts finger-tight only.

3E/4E

One QC welding inspector, JC Cayabya, continued UT at the 3E/4E D-1 surface area

In the morning there was no work in progress at the exterior of the EB OBG. In the afternoon Songtao and Sangtao prepared the backing bar at 4E/5E by installing an induction heating blanket at the exterior "E" surface.

Also in the afternoon two workers, Mitch Sittinger and Todd Jackson, welded the north and south 700mm (which the welding machine could not reach) on the 4E/5E "D" surface.

From 15:30 to 17:00 Sangtao and Songtao completed a 2700mm root weld at 4E/5E "E".

**04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	TODD JACKSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>

