

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:12 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 098 Const Calendar Day: 294 Date: 29-Jun-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 02-Jul-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM****12 PM****4PM****Precipitation****Condition Sunny**Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on CCO # 36 - S 1 on the top of the footing box , & work on the temporary tower . Crews started at 7:00 AM.

Carlos G. (Pedro) . Rick , Jose , & Carlos M. had to work on (CCO # 36 S 1) the top of the footing box . Crews had to work on the tower anchorage grout . They had to install rings around the funors , caulk , & grout them .

Jose had to clean the top of the footing , the East 1/2 using air pressure . He started at 7:10 AM. He was done at 7:30 AM.

After that , Rick started to place the remaining rings on the East half of the footing box at 7:45 AM. He was done at 8:30 AM. He started to calk the rings at 8:35 AM.

Rick stopped working on the CCO at 3:00 PM. He had to cut the concrete 0.5 X 0.5 meters squares for the jacking system . He had to prepare his tools & equipment . He started on the 1st location at 3:15 PM. By the end of his shift . Rick had cut 7 locations

Pedro had to place wet rugs on the top of the finished rings . He started at 7:15 AM. He was done at 9:00 AM. Then , he joined Rick on the ring caulking & grouting until 2:30 PM. He resumed caulking at 3:30 PM. He was done at 4:30 PM.

Jose & Carlos M. had to work on the previously completed rings . Crews had to clean around the ring , clean the dowels , & clean the area . Crews started at 7:10 AM. They were done at 12:00 PM.

After that , crews had to work with the Rick & Pedro . They had to mix the grout , & clean after completing the work , crews had to wet the top of the grout , & cover it . They started at 3:30 PM.

Carols M. had to bring materials to the site for the temporary tower & seal the gaps between the lower plates & high tension rods on the tower legs . He started at 3:30 PM. He was done at 5:10 PM.

At 10:45 AM. Luis , Jose G. & Ignacio came to the site by boat to work with the other crews to speed the work . Crews started at 10:50 AM. They left by boat at 4:15 PM.
(May add travel time to the CCO)

Rick Carlos , Pedro , & Jose were done at 5:10 PM. Crews had to wrap up their tools & equipment. They left at 5:20 PM.

For CCO 36 - S 1 . For Rick & Carlos M. 8 regular hours . For Carlos G. (Pedro) , & Jose 8 regular hours & 2 hours over time . For Ignacio , Jose P. , & Luis 4.5 regular hours & 1 hour over time .

Jordan & Salvador had to work on the temporary tower . Crews had to weld . 0.09 X 0.12 X 1.1 meter plates around the base of the tower legs .

Jordan had to work on the South East leg . He started to weld at 7:10 AM. He was done at 3:00 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 098 Date: 29-Jun-2010 Tuesday

Salvador had to work on the North West leg . He started to weld at 7:10 AM. He was done at 3:15 PM. Crews left by boat at 3:15 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	LUIS DIAZ	5.00	1.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	5.00	1.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	IGNACIO GARCIA	5.00	1.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JORDAN HAZELAAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE ROMO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2009	WELDER, 500-549 AMP	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002201	WELDING EQUIPMENT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000008	GENERATOR, 20-24KW DSL	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>