

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:15 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 147 Const Calendar Day: 294 Date: 29-Jun-2010 Tuesday

Inspector Name: He, Philip Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:30 am 06:15 pm Break: Over Time: 03:30

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 14-Jul-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 056 W-L06-OBG.056 W Line Lift 06 OBG Erect structural steel (bridge box girder)**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	DAVID MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

Work description. 056 W-L06-OBG.056

1. Lift OBG Lift L6W onto temp. truss, with a gap of 1.5 meter from its final position to OBG L5W. Enrich, Aaron, Ed Meyer and Darryl Webb's groups work on this operation.

2. Install Seismic Shear Plates, daily inspection log has been signed..

3. Drill 8 holes for each seismic shear plate for 4 shear plates, 3 on south side and 1 middle shear plate on north side.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 147

Date: 29-Jun-2010

Tuesday

4. Please see the attached photos for the operation.

Attachment



The OBG L6W is off center




Removing the Barge.



Transportation of OBG L6W



OBG L6W in Air



Start to Lift the OBG.



Transportation of OBG L6W

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 147

Date: 29-Jun-2010

Tuesday



Hooking up the OBG and Shear Leg Crane.



Setting down the OBG to the cradle frame



Off Hooking the Crane from OBG



Off Hooking the Crane from OBG



Aligning the OBG



Apply Epoxy on Cradle Supports for the OBG

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 147

Date: 29-Jun-2010

Tuesday



OBG L6W on temp. truss



Installing Seismic Shear Plates.



Iron workers for the Erection Operation.