

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:35 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 143 Const Calendar Day: 296 Date: 01-Jul-2010 Thursday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 05:30 pm Break: Over Time: 03:00

Federal ID:

Location:

Reviewer: Wilcox, Jason

Approved Date: 02-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General CommentsSafety Meeting ☐**4E/5E**

Sangtao Huang and Songtao Huang worked, AM into PM, to set up the welding machine at 4E/5E interior "E". Two ironworkers [no names] removed splice plates that were in Sangtao's and Songtao's way. Sangtao and Songtao installed an induction heating blanket at exterior 4E/5E "E" in the afternoon. At 16:15 Sangtao and Songtao made their first 4000mm root pass at interior 4E/5E "E". Devan Murphy worked all day grinding 4E/5E "C".

3E/4E

No interior UT work today.

3E/4E exterior "D" UT all day.

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	TODD JACKSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 143

Date: 01-Jul-2010

Thursday

