

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:12 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 100 Const Calendar Day: 296 Date: 01-Jul-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Jul-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on the jacking system , & shims preparations .

Carlos M , & Jose had to work on CCO 36 - S 1 for one hour . Crews had to collect all the rags , the remaining rings , & wet the top of the grout .

After that , crews had to work with the other crews on the preparations for the jacking system & other work to the end of the shift .

Rick , & Carlos G. had to work on the base plates for the adjustment shims , cut & chip the concrete in the remaining 3 locations . Crews had to prepare their tools & equipment . They started at 7:10 AM.

In addition to that , crews had to clean the top of the concrete , house keeping , & work on setting the shim plates in place . Crews had to center , cement , & level the shims using high performance grout . They started at 10:15 AM. Crews were done at 5:00 PM. Crews had to wrap up their tools & equipment . They left at 5:20 PM.

At 2:30 PM. a plywood shipment was delivered to the site by boat for sand blasting the top of the concrete . Crews had to unload this shipment . They were done at 3:10 PM.

No other activities were performed on the site .

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE ROMO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000008	GENERATOR, 20-24KW DSL	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 100

Date: 01-Jul-2010

Thursday
