

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:31 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 150 Const Calendar Day: 297 Date: 02-Jul-2010 Friday

Inspector Name: He, Philip Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:30 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			
Condition			

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 056 W-L06-OBG.056 W Line Lift 06 OBG Erect structural steel (bridge box girder)**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	DAVID MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

Work description. **056 W-L06-OBG.056**

Install seismic stops. Total 6. Bolting, Sung tightening the bolts in lower seismic brackets, marking the bolt for pretensioning and pre tension of bolts. Shimming in the gaps between top and bottom seismic brackets and gaps have been measured and recorded. Weld angle iron at the lower end of middle seismics brackets and inserting steel shims between the upper seismic brackets and cradle L6W main beams. Daily inspection tracking log was filled and signed by me and ABF engineer Adam.

Lifting Tier 2 of the gantry system for tower crane. Surveyors survey the spot for placing it on top of deck of OBG Lift L6W so that the OBG box will not get over stressed.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 150

Date: 02-Jul-2010

Friday

Jacking up (floating) the OBG Lift L6W. Jacking pressure has been taken. Measured the height of the pedestals along the OBG Lift L6W. The pressures on Jacks were NW 5000psi, Ne 2100 psi, SW 3400 psi, and SE 3250 psi.

Jacking OBG 6W laterally for aligning it with OBG 5W.

Attachment



Placing Tier 2 of Gantry System



Placing Tier 2 of Gantry System