

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:33 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 153 Const Calendar Day: 301 Date: 06-Jul-2010 Tuesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 02-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

4E/5E

Sangtao Huang and Songtao Huang welded the top half, including stick work, at 3E/4E "E". They worked all day on this.

3E/4E

Frederick Kaddu and Paul Makris worked on welding repair at 3E/4E "D".

Jo Jo Lizardo, Bernie Desena, ,and J C Cayabya (all Smith Emory Inspectors) witnessed the welding work.

OBG Bolting & Welding

3E/4E

Fredrick Kaddu and Paul Good worked on interior 3E/4E "D" welding repair.

4E/5E

Sangtao Huang and Songtao Huang welded the top half, including the stick work, at interior 4E/5E "E".

Jo Jo Lizardo, Bernie Desena, ,and J C Cayabya (all Smith Emory Inspectors) witnessed the welding work.

There was no work performed anywhere on the exterior EB OBG.

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	GUS MAKRIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	FREDRICK KADDU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

