

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:11 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 102 Const Calendar Day: 301 Date: 06-Jul-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Jul-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the preparations for the jacking system , & sand blasting the top of the footing box . Crews started at 7:20 AM.

ABF surveyors came to the site at 7:45 AM. Crews had to survey the top of the shims . They started at 7:50 AM. They were done at 9:30 AM.

Rick , Carlos G. , Carlos M. & Jose had to work on the containment on the to top the footing box . Crews had to place the plywood boards around the sand blasting area & secure them for the 2nd day . They started at 7:25 AM. Crews were done at 11:30 AM.

After that , Carlos M. , & Carlos G. had to prepare the blasting machine , connect the hoses . Crews were done at 12:00 PM.

Carlos M. , & Carlos G. started to blast the top of the concrete under the tower base plate at 12:40 PM. Rick & Jose had to fill the blasting machine & clean after the crews . Crews were done at 5:10 PM. They had to wrap up their tools & equipment . Crews left at 5:20 PM.

At 10:00 AM. sand blasting materials & equipment were delivered to the site by barge . Rick , Jose , Aaron , & Barry had to unload this shipment & haul out of the site concrete debris . They were done at 12:00 PM.

**04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BARRY ROTHMAN	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE ROMO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
000554	AIR COMPRESSOR	5.00	0.00	0.00	0.00	No		<input type="checkbox"/>



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Daouk, Sami

**Diary #:** 102

**Date:** 06-Jul-2010

**Tuesday**

---

000601	SANDBLAST EQUIPMENT					No	
		5.00	0.00	0.00	0.00		<input type="checkbox"/>