

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:11 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 103 Const Calendar Day: 302 Date: 07-Jul-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Jul-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on the preparations for the tower erection .

Crews had to sand blast the top of the concrete for the 2nd day . They had to prepare the blasting machine , & connect the hoses .

Carlos & Pedro started to blast at 7:10 AM. Rick & Jose had to maintain the blasting machine , & work with the other crews . Crews were done blasting at 9:35 AM.

After that , crews had to clean the area , & remove the sand using vacuum . They started at 9:40 AM. Crews were done at 5:10 PM. They had to wrap up their tools & equipment . Crews left at 5:20 PM.

Rick & Carlos had to work on the temporary tower South legs for the 2nd time . Crews had to fill around the base plates with 2 kind epoxy . They started at 11:40 AM. Crews were done at 1:30 PM.

ABF surveyors came to the site at 9:30 AM. They had to survey the top of the remaining 0.15 X 0.15 meter shims . Crews were done at 1:00 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE ROMO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0080562	VACUUM, DEBRIS, DUST COLLECTOR	7.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000554	AIR COMPRESSOR	3.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000601	SANDBLAST EQUIPMENT	3.00	0.00	0.00	0.00	No		<input type="checkbox"/>

