

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:32 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 156 Const Calendar Day: 303 Date: 08-Jul-2010 Thursday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason

Approved Date:

02-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

3E/4E

3E/4E exterior "D" Fredrick Kaddu and Paul Makris performed touch up, repair, and associated grinding to finish work on this joint.

5E/6E

5E/6E interior "E" two ironworkers removed the top half of the splice plates to allow welding of the joint.

04-0120F4 Bid Item: 056 E-L03-WEL.056 E Line Lift 03 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZELE	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	GUS MAKRIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	FREDRICK KADDU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

