

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:11 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 104 Const Calendar Day: 303 Date: 08-Jul-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 12-Jul-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the preparations for the tower erection on the top of the footing box . They started at 7:00 AM.

Carlos G. & Carlos M. had to work on the touch ups . Crews had to sand blast few locations for the 2nd time . They had to prepare the sand blasting machine & hoses , & blast the missed locations . Crews started at 7:10 AM. They were done at 8:30 AM.

After that , crews had to disassemble the hoses , blasting machine , wrap up tools & equipment . Crews were done at 11:30 AM.

Jose & Rick had to clean the top of the footing box . Crews had to vacuum the sand , remove the plywood boards , & pile them on the site to be hauled out of the site . They started at 7:15 AM. Crews were done at 11:30 AM.

Then , crews had to form around the perimeter of the kidneys & the perimeter of the jacking areas . Crews started had to form around the South East kidney at 11:35 AM. They had to place prefabricated side panels of 0.1 meter high , 2.5 meters long , cut to size & angle , set in place & secure them with anchor nails . Crews were done on the South East kidney at 1:15 PM.

Following the same procedures as on the South East kidney form work . Crews were done on the North East kidney at 2:20 PM

after that , crews had to form around the 14 jacks locations . They started at 2:15 PM. to form around the East side jacking locations . Crews stopped at 3:30 PM. to work on the shims placement . Crews were done at 5:10 PM. They had to wrap up their tools & equipment. Crews left at 5:20 PM.

ABF surveyors came to the site at 11:00 AM. They had to mark the additional required shim thicknesses on the top of each of the existing shims. Crews were done at 1:30 PM.

Aaron , Augie , Barry , & Kevin came to the site at 1:30 PM. Crews had to work on placing the additional shims on each of the existing shims according to the surveyor numbers . Crews had to sort the shims according to the thickness & size . They started at 1:45 PM. They were done at 3:15 PM. Crews left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	KEVIN RATCLIFF	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	2.00	0.00	0.00	2.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 104 **Date:** 08-Jul-2010 **Thursday**

Ironworker	APP	AUGIE SOLIS	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Ironworker	FOR	AARON KENT	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE ROMO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
000008	GENERATOR, 20-24KW DSL					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0080562	VACUUM, DEBRIS, DUST COLLECTOR					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>
000554	AIR COMPRESSOR					No	
		2.00	0.00	0.00	0.00		<input type="checkbox"/>
000601	SANDBLAST EQUIPMENT					No	
		2.00	0.00	0.00	0.00		<input type="checkbox"/>