

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 5:52 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 091 Const Calendar Day: 304 Date: 09-Jul-2010 Friday  
Inspector Name: Bruce, Matt Title: Transportation Engineer  
Inspection Type: Intermittent  
Shift Hours: 06:30 am 03:00 pm Break: 00:30 Over Time:  
Federal ID:  
Location:  
Reviewer: Mathur, Lalit Approved Date: 14-Jul-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60

Precipitation 0.00"

Condition Overcast in the AM and partly overcast in the PM

Working Day ☒ If no, explain:**Diary:**

Dispute

**Work description.**

- Continued to work on pertinent paperwork related to the stressing the W-Line continuity tendons and strand placement.



04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons

SCHWAGER DAVIS INC.

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SCHWAGER DAVIS INC.								
Ironworker	FOR	Erin Jones	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Bounthaby Singharath	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	James Bond	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Samnang San	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

Dispute

**Work description.** 034 X-W2C-BCT.034

- Stressed continuity tendons W2A (remaining 9 strands) and W3A using the monostrand ram 6-8-0014 with gauge A.
- Pushed strand from pack number 8712 into W20B to W22B.
- Continued cutting the live + dead end strand tails for the WA continuity tendons thus far.
- Began installing live + dead end anchorheads and wedges for the WB continuity tendons placed thus far.



The following is the list of equipment that SDI has onsite since it is not currently inputted into PMIV:

Stressing Rams: 6-8-0014, 6-8-134, 6-8-141, and CH600-8-109

Hydraulic Pumps for Monostrand Rams: 3 units with no designated numbers on the equipment

Hydraulic Pumps for Multistrand Rams: 1 unit with no designated numbers on the equipment

Hydraulic Pump for Pushing Strand: HPU-D-110-3K-02

Strand Pusher: No number designated on the equipment

Plasma Cutter (Hypertherm Powermax 1000G3 Series): No number designated on the equipment

- Refer to other Caltrans inspectors diaries for ABF and subcontractors operations and equipment at the W2 cap beam.

**Attachment**

ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 091

Date: 09-Jul-2010

Friday



ABF offloading packs of the main cable system from a ship moored south of the west span of the SFOBB.



Cable packs loaded onto a barge where the wrapping appeared to be adequate



Conco beginning to prepare for the construction of the W2 retaining wall precast slabs.