

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:49 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 002 Const Calendar Day: 307 Date: 12-Jul-2010 Monday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 06:00 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 18-Aug-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 052 T-L01-TNE.052 Tower Lift 01 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

**Tower Lift 1 Off-loading 052 T-L01-TNE.052**

At the beginning of the shift, all shear plates and external diaphragms had already been off-loaded, and off-loading of smaller parts (struts, facades, etc) was ongoing as well as preparing for off-loading of the Tower shafts.

Off-loading of smaller parts continued throughout the shift until 15:30.

The East shaft was off-loaded at 09:30.

The South shaft was off-loaded at 13:00.

The North shaft was off-loaded at 16:30.

By the end of the shift, the West shaft, along with several of the smaller parts, remained to be off-loaded.

A full account of labor and equipment was not able to be collected due to limited access inside the customs enforcement area. The Left Coast Lifter shear leg crane was being used the entire shift to off-load the shafts. The off-loading of smaller parts was being done by the ringer barge and the pier 7 whirley crane.

**Office work:**

In between intermittent observations of the Lift 1 off-loading, the following office work was done:

- Reviewed diaries for T1 foundation prep field work
- Reviewed CCO-48 (strut façade PTFE) cost estimate from ABF
- Assisted M. Chui in the organization plan for the project spare parts yard
- Started creating bolt tracking spreadsheets for strut facades

**Attachment**

ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wright, Doug

Diary #: 002

Date: 12-Jul-2010

Monday



East shaft on barge awaiting arrival inspection



Off-loading of Tower North shaft



Off-loading of Tower East shaft



Off-loading of Tower South shaft